



#### SAFETY FOCUS

- As we continue to go vertical, Fall protection is a focus, handrails and dropped object protection being the main items.
- Evacuation drill coming up (4.20.21)
- More employees will be arriving soon as we prepare for work inside the buildings.
- Continue COVID-19 protocols are continuing to be a focus.

#### MANHOURS TO DATE



47,046 hours to date



23% Complete

#### CRITICAL ITEMS

##### Open RFI's

- 146 – Fire Hydrant Flow Test
- 147 – Column at B7.9 and 204

##### Open Submittals

- Glazing
- Metal Panel Mockup
- Plumbing and Mech Sleeves
- Remaining Light Fixtures

#### SAFETY RATES



RECORDABLE INJURY RATE




LOST TIME INJURY RATE

#### UPCOMING CONSTRUCTION ACTIVITIES


Upcoming Activity	Scheduled	Actual
Area A – Joist and Decking	4/19 – 4/22	
Area A – Parapet Framing	4/26 – 4/29	
Area B – Columns P3 Lvl 2	4/19 – 4/20	
Area B – Pour P3 Lvl 3	5/5	
Area C – Columns	4/19 – 4/23	
Site Hydronic	4/19 – 4/23	
Site Power	4/19 – 4/23	

#### WORK IN PLACE

■ Work Remaining to Complete



■ Amount Remaining to Invoice



## Aerial Photos

Description

Taken Date  
2021/04/14 10:29:58

Upload Date  
2021/04/14 15:18:47

Uploaded By  
Jeff Ake

File Name  
[NE photo.JPG](#)



## Aerial Photos

Description

Taken Date

2021/04/14 10:29:20

Upload Date

2021/04/14 15:18:49

Uploaded By

Jeff Ake

File Name

[SE photo.JPG](#)



Aerial Photos

Description

Taken Date  
2021/04/14 10:28:39

Upload Date  
2021/04/14 15:18:50

Uploaded By  
Jeff Ake

File Name  
[SW photo.JPG](#)



Aerial Photos

Description

Taken Date  
2021/04/14 10:28:07

Upload Date  
2021/04/14 15:18:48

Uploaded By  
Jeff Ake

File Name  
[NW photo.JPG](#)

